

## Exhibit A

### *AB 900 Schedule Milestone Summary*

Critical AB 900 schedule milestones are provided in Table 1 below.

**Table 1**  
**AB 900 Phase II Grant Application Milestone Summary**

Event	Duration <sup>1</sup>	Start	Finish
CSA Technical Review	10 Days	Dec 12, 2011	Dec. 23, 2011
Grant Proposals Due at CSA	1 Day	Jan. 12, 2012	Jan. 12, 2012
CSA Board Meeting (San Mateo County)	1 Day	Mar. 20, 2012	Mar. 20, 2012
Grant Proposals Presented to ESC	2 Days	Feb. 15, 2012	Feb. 16, 2012
ESC Recommendations Mailed	1 Day	Feb. 21, 2012	Feb. 21, 2012
CSA Funding Action at Board Meeting	1 Day	Mar. 8, 2012	Mar 8, 2012

<sup>1</sup> Durations are provided in working days as opposed to calendar days.

**Table 2**  
**Key Project Milestones**

Key Milestone	Start	Completion	Comment
Conditional Award (CA)	3/8/12	3/8/12	
Site Assurance		6/9/12	w/i 90days of award; clear 2007 COP
Real Estate Due Diligence		7/9/12	CA+ 120 days
Begin CEQA	6/9/12		CA+ 90 days
State Public Works Board		3/8/13	Establish Project w/i CA+ 1 year
Schematic Design (Design-Bid-Build)		9/8/13	w/ Operational Program Statement CA+18months
Performance Criteria (Design- Build)		9/8/13	w/ Operational Program Statement CA+18months
Design Development			Prelim Drawings w/ Staffing Plan
Staffing/ Operating Cost Analysis			
Construction Documents			BoS certify CEQA and approve Plans
Construction Bids			BoS approve award
Notice to Proceed			
Construction			3 years maximum start to finish
Staffing/ Occupancy			w/i 90 days of completion