

Grantee: Monterey County, CA

Grant: B-11-UN-06-0010

April 1, 2013 thru June 30, 2013 Performance Report

DRAFT - Pending corrections in federal reporting system.



Grant Number:

B-11-UN-06-0010

Obligation Date:**Award Date:****Grantee Name:**

Monterey County, CA

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Amount:

\$1,284,794.00

Grant Status:

Active

QPR Contact:

Jane Royer Barr

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$1,284,794.00

Disasters:**Declaration Number**

NSP

Narratives**Summary of Distribution and Uses of NSP Funds:**

The County is proposing to use 50.59% of the funding allocation to provide housing for households whose income does not exceed 50% of the AMI. This targeting of funds will allow the County to exceed the low income targeting goal of 25%.

NSP3 funding will be split between a rental housing development for the developmentally disabled on the former Fort Ord and the acquisition, rehabilitation and rental of 4 to 5 single family homes for special needs households in the City of Soledad. At least two of the homes will be rented to special needs households earning less than 50% of the AMI; the other homes will be rented to special needs households earning no more than 120% of AMI. As defined by Monterey County, special need includes disabled individuals, seniors, farmworkers, and homeless or those at risk of becoming homeless.

How Fund Use Addresses Market Conditions:

Two areas of need have been identified:

The first area of greatest need proposed was selected in furtherance of the requirement that 25% of the allocation be used to provide housing to those earning less than 50% of the Area Median Income (AMI). Housing that is generally appropriate for this income level is rental housing.

Interim, Inc., a local non-profit developer, is undertaking an affordable rental housing project to serve special needs individuals. The project is known as Rockrose Gardens and is located on the former Fort Ord in the City of Marina. The site is improved with two blighted buildings containing eleven units. The property has been vacant since the closure of Fort Ord in the mid-1990s. Almost two decades of long-term neglect and frequent vandalism have led to the serious deterioration of the buildings to the degree that they are unsafe, unhealthy, and no longer viable. The buildings are now in extreme disrepair and need to be demolished. They represent a blight in regard to the balance of the housing in the neighborhood which was rehabbed and reoccupied over a decade ago. The project meets the definition of greatest need based upon the need to demolish blighted structures currently marring the neighborhood.

The second area of greatest need was primarily established through use of the HUD mapping data which indicated that there were four cities in southern Monterey County that would qualify for the NSP3 Program. Based upon the County's funding allocation and, in order to make a significant impact, it was determined that the allocation would best support a single target area in one city in southern Monterey County. The County has had experience in purchasing housing in the four cities in southern Monterey County for NSP1. In the northern-most two cities, Gonzales and Soledad, there is higher demand for housing units given that they are closer to the job centers of Salinas and the Monterey Peninsula. Subsequently, discussions were held with those two cities to choose which city to provide the program in and to refine the neighborhood target area. The result is a target area in the east central portion of Soledad, a city which has been greatly affected by foreclosure activity. At the time of application, there were 73 foreclosure starts in the past year representing 5% of the total housing units in the target area and 41 Real Estate Owned (REO) houses representing 3% of the housing stock. The estimated percent of housing units with a high cost mortgage between 2004 and 2007 was over 25%. Based upon this data, it is likely that Soledad could experience a significant rise in the rate of home foreclosures this year. Data on foreclosures in the target area indicate that there were ten foreclosed homes listed for sale in the target area. Based upon this data, the target area was sized to be large enough to have some choices in purchasing houses. The target area's NSP3 score is 18.08 and has a high percentage of area benefit eligibility (81.51% at less than 120% AMI and 58.71% at less than 80% of AMI).

The County has revised the NSP3 Target Area twice since the grant was awarded in March 2011. The original Target Area was bounded roughly by Gabilan Drive to the north, Granada Street and Rubicon Drive to the East, Front Street and Monterey Street to the south and Benito Street to the west. This Target Area had an NSP Need Score of 18.08 and 58.71% of the people living in this area were earning less than 80% of AMI

The County was not able to identify any homes for purchase between the grant award and August 2012. The County expanded the NSP3 Target Area in August 2012 so that the County could purchase two homes that had been identified in close vicinity but outside of the original



Target Area. The expansion area was roughly bounded by the Gabilan Drive to the south, Alhambra Street and Vista Avenue to the west, Solano Street to the north and Orchard Lane to the east. The revised Target Area had an NSP Need Score of 18.06. The real estate market remains very tight with an extremely limited number of properties listed for sale or available from the NCST or other institutions handling foreclosed properties. Therefore, the County amended the Target Area in December 2012. The amended area is roughly bounded by East Street to the east, Monterey Street to the south, San Vicente Road and Viejo Gabriel to the west, and Market Street to the north. The new expanded Target Area has an NSP Need Score of 18.1. Just under 60% (59.33%) of the people living in this area earn less than 80% of AMI. The County is using this new Target Area to purchase homes for Activities 2 and 3 in the Action Plan. Given the size of the allocation, no tiered approach was utilized to determine the distribution of funding. Based upon the above areas of need, the County is proposing three activities:

- Purchase and demolition by a non-profit of an abandoned property located in the City of Marina and subsequent new construction of 21 units of affordable rental housing for psychiatrically disabled restricted to those earning less than 50% of the Area Median Income (AMI) plus one manager's unit;
- Purchase and rehabilitation of two foreclosed single family homes with subsequent resale to a non-profit to be used for rental housing for those with special needs and restricted to those earning less than 50% of the Area Median Income (AMI); and
- Purchase and rehabilitation of two to three foreclosed single family homes with subsequent resale to a non-profit to be used for rental housing for those with special needs and restricted to those earning less than 120% of the Area Median Income (AMI).

Ensuring Continued Affordability:

The County will impose a minimum term of 15 years of affordability on rental housing acquired or developed with NSP3 assistance. Seven units at the Rockrose Gardens project in the City of Marina will be restricted by NSP funding to special needs populations earning no more than 50% of the AMI. Other funding sources will ensure that the units will remain affordable for 55 years. In Soledad, four to five houses with three to four bedrooms are to be purchased. Two will be restricted to special needs populations earning no more than 50% of the AMI with the balance restricted to special needs populations earning less than 120% of the AMI.

Definition of Blighted Structure:

The following description of physical blight is found in the Section 33031 Subdivision (a) of the California Health and Welfare Code:

1. Buildings in which it is unsafe or unhealthy for persons to live or work. These conditions may be caused by serious building code violations, serious dilapidation and deterioration caused by long-term neglect, construction that is vulnerable to serious damage from seismic or geologic hazards, and faulty or inadequate water or sewer utilities.
2. Conditions that prevent or substantially hinder the viable use or capacity of buildings or lots. These conditions may be caused by buildings of substandard, defective, or obsolete design or construction given the present general plan, zoning, or other development standards.
3. Adjacent or nearby incompatible land uses that prevent the development of those parcels or other portions of the project area.
4. The existence of subdivided lots that are in multiple ownership and whose physical development has been impaired by their irregular shapes and inadequate sizes, given present general plan and zoning standards and present market conditions.

Definition of Affordable Rents:

Monterey County defines an affordable rental housing cost as rent plus an allowance for utilities. The Housing Authority of the County of Monterey publishes utility allowances annually. Affordable housing costs shall not exceed 30% of very low-income limits (50% of median income, adjusted by bedroom size) for very low-income households, or 30% of low-, moderate- and middle-income (LMMH) limits (120% of median income, adjusted by bedroom size) for LMMH households.

Housing Rehabilitation/New Construction Standards:

The County has adopted Housing Rehabilitation Standards that are used for all County-sponsored residential rehabilitation projects. The Rehabilitation Standards to be utilized in order to determine the scope, eligibility, and completion of rehabilitation work are:

- Federal Housing Quality Standards;
- State of California, Health and Safety Code;
- If unit was built prior to 1978, Lead-Based Paint Regulations as provided in Title X of the Housing and Community Development Act of 1992 (see Appendix 10); (please note: for purposes of this NSP3 program, housing purchases will be limited to those structures built after 1978 so that there are no lead-based paint issues);
- Cost Effective Energy Conservation and Effectiveness Standards; and
- Section 504 Standards (applicable to multi-family structures).

The following codes adopted by Monterey County as they relate to:

- Repairs/replacement and rehabilitation completion in existing housing;
- New construction;
- Uniform Building Code;
- Uniform Mechanical Code;
- Uniform Plumbing Code;
- National Electrical Code; and
- Uniform Housing Code.

In addition to the above codes and standards, the following is a list of the major priorities that will be accomplished within the rehabilitation process:

- A sound, watertight roof, with the expectation of a minimum of ten years of weather protection;
- An adequate and safe heating system serving all the living space with a heating unit in good operating order and the expectation of a



relatively long operating life;

- Plumbing in good working order, safe, and sanitary;
 - Electrical service of a minimum of 100 amps with no unsafe conditions;
 - Exterior surfaces in an adequate state of repair, sufficient paint on all surfaces needing weather protection, no rotted materials, and a generally stable condition with no threat of further deterioration;
 - Foundation and floor support systems should provide adequate support to maintain the structural integrity of the building and correction of signs of undue settlement (i.e., installation of foundation systems);
 - Structural components in sound condition and considered serviceable for the expected useful life of the building;
 - Water penetration prevention measures and correction of any condition which might affect structural integrity;
 - Adequate kitchen facilities including sink, cooking and refrigeration equipment, sanitary food preparation and storage space.
 - Adequate rain-carrying system or controlled method of disposal of water from the roof and subfloor area to prevent moisture damage;
 - Inspection sign-off of building for termite infestation and other wood-boring insects and fungus damage and fumigation for removal of infestation as needed;
 - Domestic hot water provided for the kitchen, bath, and laundry facility;
 - All interior surfaces (walls, floors, ceiling) in a finished condition so as not to impair normal usage of the space or create health hazards;
 - Sufficient storage space for normal storage of clothes, household utensils, and other family items;
 - Weather proofing (insulation and weather stripping) including attic spaces and all exposed exterior wall cavities, to the extent possible;
 - Exterior openings that are weather-tight, in proper working order with locks, and, where appropriate, screens for windows;
 - Proper lighting and sufficient ventilation in all habitable rooms;
 - Proper fire hazards prevention between dwellings with shared walls or attached garages;
 - Smoke detectors as required by code; and
 - Health hazards must be removed or contained, including lead-based paint, mold, asbestos, unsafe stairs, etc.; and
- After rehabilitation, the unit should meet locally adopted codes (to the extent feasible within program assistance limits).

Vicinity Hiring:

The jurisdiction certifies that it will, to the maximum extent feasible, provide for hiring of employees that reside in the vicinity of NSP3 funded projects or contract with small businesses that are owned and operated by persons residing in the vicinity of NSP3 projects.

Procedures for Preferences for Affordable Rental Dev.:

The County has targeted all NSP3 funds to serve special needs populations as identified in the County's annual housing report. The County will work with non-profit housing providers that work with low and moderate income communities to ensure that the units are affordable to these populations.

The seven NSP3 assisted units at Rockrose Gardens will provide preferences for the developmentally disabled earning less than 25% of AMI. The remaining 14 units will be restricted to the developmentally disabled earning less than 50% of AMI.

The balance of the NSP3 funds will be used to acquire homes in Soledad to provide affordable rental homes for special needs populations in that area of Monterey County. Special needs includes, but is not limited to, disabled individuals, seniors, farmworkers, and homeless or those at risk of becoming homeless. Soledad is populated by a large number of households who earn their living directly or indirectly from farm production so there is a high likelihood that the houses will be occupied by farmworkers.

Grantee Contact Information:

Name (Last, First)
 Barr, Jane Royer
 Email Address
 barrj@co.monterey.ca.us
 Phone Number
 831-755-5389
 Mailing Address
 168 West Alisal St., 3rd Floor, Salinas, CA 93901

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,284,794.00
Total Budget	\$0.00	\$1,284,794.00
Total Obligated	\$25,333.82	\$924,054.00
Total Funds Drawdown	\$39,439.50	\$824,284.77
Program Funds Drawdown	\$39,439.50	\$824,284.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$65,360.33	\$866,986.07
Match Contributed	\$0.00	\$5,284,222.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$5,284,222.00
Limit on Public Services	\$192,719.10	\$0.00
Limit on Admin/Planning	\$128,479.40	\$43,820.56
Limit on State Admin	\$0.00	\$43,820.56

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$128,479.40	\$128,479.00

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$321,198.50	\$795,556.00

Overall Progress Narrative:

In December 2012, the County purchased two single family houses for use as rental properties for very low-income households with a developmentally disabled member. The County sold the properties on April 30, 2013. In February 2013, the County amended its NSP3 Action Plan to add financing mechanisms as an eligible activity to meet the March 31, 2013, 50% grant expenditure requirement. The amendment was necessary due to delays in the acquisition and construction start of Interim's Rockrose Gardens projects.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Rockrose Gardens	\$24,354.00	\$325,000.00	\$320,137.53
2, Acq & Rehab 2 SFD for special needs households earning less	\$15,085.50	\$470,000.00	\$459,751.68
3, Acq & Rehab SFD for special needs households earning less	\$0.00	\$361,315.00	\$575.00
4, General Administration	\$0.00	\$128,479.00	\$43,820.56
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number:	1
Activity Title:	Rockrose Gardens

Activity Category:

Acquisition - general

Project Number:

1

Projected Start Date:

03/16/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rockrose Gardens

Projected End Date:

03/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Interim, Inc.

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$325,000.00
Total Budget	\$0.00	\$325,000.00
Total Obligated	\$0.00	\$325,000.00
Total Funds Drawdown	\$24,354.00	\$320,137.53
Program Funds Drawdown	\$24,354.00	\$320,137.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,354.00	\$324,999.57
Interim, Inc.	\$24,354.00	\$324,999.57
Match Contributed	\$0.00	\$5,284,222.00

Activity Description:

Interim Inc. proposes to acquire a site and demolish two buildings containing eleven abandoned blighted units located on the former Fort Ord. The acquisition price will be 99% or less of the appraised value. The activity will address local market conditions by removing blight and providing much needed affordable rental housing for individuals with psychiatric disabilities. The provision of rental housing for special needs populations has been identified by the County of Monterey as a top priority.

Interim plans to build 21 new one-bedroom units on the site to be used as rental housing for people with psychiatric disabilities plus one manager's unit. To the extent possible, local hiring will be provided for. The site is in close proximity to other shared housing managed by the same non-profit provider which will facilitate the delivery of existing supportive services to the residents. Seven of the 21-units will be assisted with NSP3 which will fund some or all of the following activities: acquisition, demolition, pre-development, and/or construction costs. Interim currently has a long waiting list of individuals in need of affordable housing. Preference will be given to Monterey County residents. Procedures for preferences will be outlined in the Marketing and Fair Housing Plan.

Interim intends to manage the property directly. Interim will also provide coordination of services to be provided by both Interim as well as outside agencies. Interim has more than 30 years of experience in developing, owning, and managing property linked to services for people with psychiatric disabilities. Interim provides housing for more than 200 mental health consumers in permanent and transitional supportive housing in both individual apartments and shared housing units in 17 separate housing developments. Interim has a housing management division including management and maintenance staff. Interim's fiscal staff is experienced in management of grants and loans under the HUD 811 and HUD SHP programs, HOME and CDBG funding, tax credits, HCD SUHRP, federal Permanent Housing for the Handicapped Homeless programs, as well as the Mental Health Services Act Housing Program.



Location Description:

The Rockrose Gardens project is located on the former Fort Ord in Marina, California. The housing will serve clients from throughout Monterey County. Because of its use as a former military base, all of the housing in the target area is developed with multi-family housing.

Activity Progress Narrative:

Interim expects to close on the purchase of the property in August, 2013 with construction to commence thereafter. The units should be ready for occupancy by October, 2014. In June, Interim submitted an invoice to the County for reimbursement of \$24,354. With this draw, Interim has fully drawn down the NSP3 funds for the Rockrose Gardens project. The funds were expended on predevelopment permit fees related to the development of the Rockrose Gardens property. All NSP3 funds have been loaned to Interim pending the close of escrow and are secured by a corporate guaranty executed by Interim. When Interim purchases the land and closes on the construction financing for the Rockrose Gardens, the NSP3 loan will convert to a grant.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Multifamily Units	0	0/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/7	0/0	0/7	0
# Renter Households	0	0	0	0/7	0/0	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 2
Activity Title: Acquisition & Rehab of 2 SFD for rent at 50% AMI

Activity Category:

Acquisition - general

Project Number:

2

Projected Start Date:

09/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Acq & Rehab 2 SFD for special needs households earning

Projected End Date:

03/16/2014

Completed Activity Actual End Date:

Responsible Organization:

County of Monterey

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$470,556.00
Total Budget	\$0.00	\$470,556.00
Total Obligated	\$25,333.82	\$470,000.00
Total Funds Drawdown	\$15,085.50	\$459,751.68
Program Funds Drawdown	\$15,085.50	\$459,751.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$31,053.57	\$470,555.67
County of Monterey	\$31,053.57	\$470,555.67
Match Contributed	\$0.00	\$0.00

Activity Description:

The County will acquire and rehabilitate two foreclosed single family homes in Soledad. The homes will be sold to a local non-profit housing developer for inclusion in their stock of affordable housing. The County will sell the home to the non-profit for a nominal amount. There will be an Affordability Restriction limiting occupancy to those earning less than 50% of the AMI with a preference for those with special needs (farmworkers, disabled, seniors and other special needs designations). The non-profit will be responsible for ongoing maintenance of the homes and income qualifying the households which rent the units. The County is listed as the Primary Responsible Organization for Carrying out this activity. However, it is the County's intent to subcontract with an as yet unidentified third party to acquire and rehabilitate the units prior to sale to the non-profit housing provider.

December 2012 - Amendment

The County's NSP3 grant requires the County to spend at least 25% of the grant to provide housing for households earning at less than 50% of AMI. While the County had identified Rockrose Gardens (Activity #1) as the project that would satisfy this requirement, the County was unsure that the project would received funding and progress sufficiently in time to meet the grant requirements. To ensure that the program did meet the 25% requirement, it set aside an additional 25% of the grant to acquire and rehabilitate homes specifically for rental to households earning less than 50% of AMI.

As the County begins its first acquisition of SFD, the prices of foreclosed homes in Soledad is well above that which the NSP3 application as predicated on. The additional 25% of funding (\$325,000) will be insufficient to procure two homes. Therefore, the County is plans to increase the allocation from \$325,000 to \$470,000.

The additional budget for this Activity will reduce total funding available for Activity #3, Acquisition and Rehabilitation single family homes for special needs households earning less than 120% of AMI by \$145,000.

Location Description:

The target area for this activity is the east central portion of Soledad, a city which has been greatly affected by foreclosure



activity. There were 73 foreclosure starts in the past year representing 5% of the total housing units in the target area and 41 Real Estate Owned houses representing 3% of the housing stock. Data on foreclosures in the target area indicate that there are currently ten foreclosed homes available in the target area. Based upon this current data, the target area was sized to be large enough to have some choices in purchasing houses. The target area's NSP3 score is 18.08 and has a high percentage of area benefit eligibility (81.51% at less than 120% AMI and 58.71% at less than 80% of AMI).

Activity Progress Narrative:

As of December 31, 2012, the County had purchased two houses in the expanded Target Area. The houses were transferred to HOPE Services, Inc. on April 30, 2013. Both houses are occupied by households earning less than 50% of AMI, and each household has at least one member with developmental disabilities.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/2
# of Singlefamily Units	2	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	0	2	2/2	0/0	2/2	100.00
# Renter Households	2	0	2	2/2	0/0	2/2	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
776 Solano	Soledad		California	93960-3380	Match / Y
949 Toledo	Soledad		California	93960-3380	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	3
Activity Title:	Acq & rehab SFD for rent not to exceed 120% AMI

Activity Category:

Acquisition - general

Project Number:

3

Projected Start Date:

08/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acq & Rehab SFD for special needs households earning

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

County of Monterey

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$360,759.00
Total Budget	\$0.00	\$360,759.00
Total Obligated	\$0.00	\$575.00
Total Funds Drawdown	\$0.00	\$575.00
Program Funds Drawdown	\$0.00	\$575.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$575.00
County of Monterey	\$0.00	\$575.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The County will acquire and rehabilitate two or three single family foreclosed homes in Soledad. The homes will be sold to a local non-profit housing developer for inclusion in their stock of affordable housing. There will be an Affordability Restriction limiting occupancy to those earning less than 120% of the AMI with a preference to those with special needs (farmworkers, disabled, seniors and the homeless or those at risk of becoming homeless). The non-profit will be responsible for ongoing maintenance of the homes and income qualifying the households which rent the units. The County is listed as the Primary Responsible Organization for Carrying out this activity. However, it is the County's intent to subcontract with an as-yet-unidentified third party to acquire and rehabilitate the units prior to sale to the non-profit housing provider.

December 2012 Amendment

In December 2012, the County reduced the budget for this Activity by \$145,000. The revised budget for this Activity is \$361,315. The decrease is necessary to fully fund the purchase of homes through Activity #2 as described above. The budget decrease for Activity #3 combined with the higher purchase prices may reduce the total number of homes purchased through this Activity from three to one to four.

Location Description:

The target area for this activity is the east central portion of Soledad, a city which has been greatly affected by foreclosure activity. There were 73 foreclosure starts in the past year representing 5% of the total housing units in the target area and 41 Real Estate Owned houses representing 3% of the housing stock. Data on foreclosures in the target area indicate that there currently ten foreclosed homes available in the target area. Based upon this current data, the target area was sized to be large enough to have some choices in purchasing houses. The target area's NSP3 score is 18.08 and has a high percentage of area benefit eligibility (81.51% at less than 120% AMI and 58.71% at less than 80% of AMI).

Activity Progress Narrative:



The County continues to work with its Master Consultant, Cottage & Castles Real Estate, Inc. to identify additional houses for purchase for the NSP3 program. The lack of available foreclosed houses has significantly impacted the County's ability to purchase additional houses in the NSP3 Target Area. Because of this, the County has continued to explore options to expand the NSP3 Target Area on a case-by-case basis as houses become available. Due to the high cost of housing in the Target Area, the County may only be able to purchase one more house. South County Housing is expected to be the owner/property manager and will rent the house to a farm worker household earning up to 120% of AMI.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2	0/2	0
# Renter Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	4
Activity Title:	General Administration

Activity Category: Administration	Activity Status: Under Way
Project Number: 4	Project Title: General Administration
Projected Start Date: 03/16/2011	Projected End Date: 03/30/2014
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: County of Monterey

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$128,479.00
Total Budget	\$0.00	\$128,479.00
Total Obligated	\$0.00	\$128,479.00
Total Funds Drawdown	\$0.00	\$43,820.56
Program Funds Drawdown	\$0.00	\$43,820.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,952.76	\$70,855.83
County of Monterey	\$9,952.76	\$70,855.83
Match Contributed	\$0.00	\$0.00

Activity Description:
Grant management activities.

Location Description:
This activity will benefit all areas where the County will be implementing the NSP3 activities.

Activity Progress Narrative:
During the last quarter, the County continued to focus its efforts on: 1) working with Interim to provide technical assistance and shepherd the Rockrose Garden project through construction close; and 2) purchasing single family houses for acquisition, rehabilitation, and resale.

Accomplishments Performance Measures
No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			California	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

